TEJUS CONSULTANTS

PRECAST SLAB (CORE) TEST REPORT

Client	:	Bruhat Bangalore Mahanagara Palike
Contractor	:	Sri. P Hemanth (SOORYA CREATERS)
Name of Work	:	Construction of CC Drains and Roads in Saripalya Village in Ward No.06.
No.of Sample Tested	:	3
Date of Testing	:	05-08-2020
Technical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M20_100mm thick

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	90.00	0.452	2557.80	1.80	0.960	39.46	20.10	21.70	20.84	26.05
2	50.00	90.00	0.461	2608.73	1.80	0.960	39.45	20.09	21.70	20.83	26.04
3	50.00	90.00	0.452	2557.80	1.80	0.960	39.52	20.13	21.74	20.87	26.09

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E (Project)

Consultant's Representative

TEJUS
CONSULTANTS

PRECAST SLAB (CORE) TEST REPORT

Client	:	Bruhat Bangalore Mahanagara Palike
Contractor	:	Sri. P Hemanth (SOORYA CREATERS)
Name of Work	:	Construction of CC Drains and Roads in Saripalya Village in Ward No.06.
No.of Sample Tested	:	3
Date of Testing	:	05-08-2020
Technical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M20 . 250mm Thick

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (KN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	100.00	180.00	3.583	2534.45	1.80	0.960	160.20	20.40	22.03	21.15	26.43
2	100.00	180.00	3.573	2527.38	1.80	0.960	161.00	20.50	22.14	21.25	26.57
3	100.00	180.00	3.531	2497.67	1.80	0.960	158.00	20.12	21.73	20.86	26.07

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

Consultant's Representative

TEJUS
CONSULTANTS

TEST REPORT

Clients	Bruhat Bangalore Mahanagara Palike
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06.
Consultants	Tejus Consultants, Bangalore
Contractor	Sri. P Hemanth (SOORYA CREATERS)

SIEVE ANALYSIS

Total Weight:	3000 gms			
Type of Material	Fine aggregate M sand)	Proposed Use	concrete	
Sample Location	3rd main road	Date of Sampling	07-08-2020	
		Date of Testing	08-08-2020	

IS Sieve Size	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing (Zone-II)
10.00 mm	0	0	0	100.00	100
4.75 mm	212	212	7.07	92.93	90 - 100
2.36 mm	308	520	17.33	82.67	75 - 100
1.18 mm	426	946	31.53	68.47	55 - 90
0.600 mm	482	1428	47.60	52.40	35 -59
0.300 mm	712	2140	71.33	28.67	8-30
0.150 mm	632	2772	92.40	7.60	0 - 10
Pan	228	3000			-

Remarks : Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT

Clients	BRUHAT BENGALORE MAHANAGARA PALIKE
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06.
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	Sri. P Hemanth (SOORYA CREATERS)

SPECIFIC GRAVITY AND WATER ABSORPTION

FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (M sand)	Proposed Use	concrete
Location/Source	3rd main road	Date of Sampling	07-08-2020
Period of Soaking	24 hours	Date of Testing	08-08-2020

Sl. No.	Test Property		TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.		651	678	658	
B	Weight of oven - dry sample gm.		641	670	648	
C	Weight of Pycnometer Filled with water gm		1275	1275	1275	
D	Weight of Pycnometer + sample + water gm		1682	1701	1690	
E	Bulk specific gravity	$\frac{B}{(C+A-D)}$	2.627	2.659	2.667	2.651
G	Absorption (%)	$\frac{(A-B)*100}{B}$	1.560	1.194	1.543	1.432

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT

Clients	Bruhat Bangalore Mahanagara Palike	
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06	
Consultants	TEJUS CONSULTANTS	
Contractor	Sri. P Hemanth (SOORYA CREATERS)	
Total Weight:	10000	gms

SIEVE ANALYSIS

Type of Material	12.5 mm down size	Proposed Use	CONCRETE
Sample Location	3rd main road	Date of Sampling	07-08-2020
		Date of Testing	08-08-2020

IS Sieve Size (in mm)	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing
20.0	0	0	0	100	100
12.5	538	538	5.38	94.62	90-100
10.0	4622	5160	51.60	48.40	40-85
4.75	4552	9712	97.12	2.88	0-10
Pan	288	10000			

Remarks : Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4.The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

TEJUS CONSULTANTS

Authorised Signatory

TEJUS CONSULTANTS

Test Report on Compressive Strength of Concrete Cubes

Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. P Hemanth (SOORYA CREATERS)
Grade of concrete:	M30
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959
Sample location	3rd main road @ ch.36.00m

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	07-08-2020	05-09-2020	28 days	8.582	22500	678	30.13	30.28
2	07-08-2020	05-09-2020	28 days	8.762	22500	680	30.22	
3	07-08-2020	05-09-2020	28 days	8.560	22500	686	30.49	

Remarks : Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E.(Project)

Consultant's Representative

TEJUS CONSULTANTS

Test Report on Compressive Strength of Concrete Cubes

Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. P Hemanth (SOORYA CREATERS)
Grade of concrete:	M30
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959
Sample Location	3rd main road @ ch.36.00m

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	07-08-2020	14-08-2020	7 days	8.825	22500	439	19.51	19.51
2	07-08-2020	14-08-2020	7 days	8.865	22500	438	19.47	
3	07-08-2020	14-08-2020	7 days	8.722	22500	440	19.56	

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

Consultant's Representative

A.E.E. (Project)

TEJUS
CONSULTANTS

KERB STONE (CORE) TEST REPORT

Name of Work	:	Construction of CC Drains and Roads in Saripalya Village in Ward No.06.
Client	:	Bruhat Bengaluru Mahanagara Palike
Contractor	:	Sri. P Hemanth (SOORYA CREATERS)
Consultant	:	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
No.of Sample Tested	:	3
Date of Testing	:	07-08-2020
Technical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{15}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength
1	50.00	85.00	0.390	2336.77	1.70	0.960	29.65	15.10	16.31	15.66	19.57
2	50.00	85.00	0.388	2324.79	1.70	0.960	29.62	15.09	16.29	15.64	19.55
3	50.00	85.00	0.386	2312.80	1.70	0.960	29.58	15.06	16.27	15.62	19.52

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported reported within 90 days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E (Project)

Consultant's Representative

TEJUS CONSULTANTS

TEST REPORT

Clients	BRUHAT BENGALORE MAHANAGARA PALIKE
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	Sri. P Hemanth (SOORYA CREATERS)

SPECIFIC GRAVITY AND WATER ABSORPTION

FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (M sand)	Proposed Use	concrete
Location/Source	3rd main road	Date of Sampling	07-08-2020
Period of Soaking	24 hours	Date of Testing	08-08-2020

Sl. No.	Test Property	TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.	650	670	662	
B	Weight of oven - dry sample gm.	642	662	653	
C	Weight of Pycnometer Filled with water gm	1275	1275	1275	
D	Weight of Pycnometer + sample + water gm	1684	1696	1692	
E	Bulk specific gravity $\frac{B}{(C+A-D)}$	2.664	2.659	2.665	2.663
G	Absorption (%) $\frac{(A-B)*100}{B}$	1.246	1.208	1.378	1.278

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

Test Report on Cement

Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06.
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. P Hemanth (SOORYA CREATERS)
Sample ID	Cement (ACC Cement) OPC 43 Grade
Date of Sample Tested	07-08-2020
Sample Supplied By	Agency

Sl.No.	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 12269-1987
1	a) Initial Setting Time	IS-4031 (Part-5)	116Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part-5)	485 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part-3) By the Le-Chatelier method	7 mm	Not More than 10 mm
3	Standard Consistency	IS-4031 (Part-4)	29.00%	25 % to 35

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E.(Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT

Clients	Bruhat Bangalore Mahanagara Palike
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Consultants	Tejus Consultants, Bangalore
Contractor	Sri. P Hemanth (SOORYA CREATERS)

SIEVE ANALYSIS

Total Weight:	3000 gms		
Type of Material	Fine aggregate M sand)	Proposed Use	concrete
Sample Location	3rd main road	Date of Sampling	07-08-2020
		Date of Testing	08-08-2020

IS Sieve Size	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing (Zone-II)
10.00 mm	0	0	0	100.00	100
4.75 mm	212	212	7.07	92.93	90 - 100
2.36 mm	315	527	17.57	82.43	75 - 100
1.18 mm	452	979	32.63	67.37	55 - 90
600 mm	482	1461	48.70	51.30	35 -59
0.300 mm	712	2173	72.43	27.57	8-30
0.150 mm	632	2805	93.50	6.50	0 - 10
Pan	195	3000			-

Remarks : Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

Test Report on Compressive Strength of Concrete Cubes

Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. P Hemanth (SOORYA CREATERS)
Grade of concrete:	M30
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959
Sample Location	3rd main road @ ch.127.00m

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	10-08-2020	17-08-2020	7 days	8.224	22500	440	19.56	19.53
2	10-08-2020	17-08-2020	7 days	8.326	22500	436	19.38	
3	10-08-2020	17-08-2020	7 days	8.432	22500	442	19.64	

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Consultant's Representative

TEJUS
CONSULTANTS

Test Report on Cement

Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06.
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. P Hemanth (SOORYA CREATERS)
Sample ID	Cement (ACC Cement) OPC 43 Grade
Date of Sample Tested	10-08-2020
Sample Supplied By	Agency

Sl.No.	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 12269-1987
1	a) Initial Setting Time	IS-4031 (Part-5)	125 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part-5)	485 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part-3) By the Le-Chatelier method	6 mm	Not More than 10 mm
3	Standard Consistency	IS-4031 (Part-4)	28.00%	25 % to 35

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT

Clients	Bruhat Bangalore Mahanagara Palike	
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06	
Consultants	TEJUS CONSULTANTS	
Contractor	Sri. P Hemanth (SOORYA CREATERS)	
Total Weight:	10000	gms

SIEVE ANALYSIS

Type of Material	12.5 mm down size	Proposed Use	CONCRETE
Sample Location	2nd main road	Date of Sampling	10-08-2020
		Date of Testing	11-08-2020

IS Sieve Size (in mm)	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing
20.0	0	0	0	100	100
12.5	520	520	5.20	94.80	90-100
10.0	4496	5016	50.16	49.84	40-85
4.75	4542	9558	95.58	4.42	0-10
Pan	442	10000			

Remarks : Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4.The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

TEJUS CONSULTANTS

Authorised Signatory

Test Report on Compressive Strength of Concrete Cubes

TEJUS CONSULTANTS

Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. P Hemanth (SOORYA CREATERS)
Grade of concrete:	M30
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959
Sample Location	3rd main road @ ch.127.00m

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	10-08-2020	08-09-2020	28 days	8.486	22500	692	30.76	30.70
2	10-08-2020	08-09-2020	28 days	8.424	22500	694	30.84	
3	10-08-2020	08-09-2020	28 days	8.422	22500	686	30.49	

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

Consultant's Representative

TEJUS
CONSULTANTS

TEST REPORT

Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06				
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore				
Contractor	Sri. P Hemanth (SOORYA CREATERS)				
Total Weight:	10000	gms			

SIEVE ANALYSIS

Type of Material	20 mm down size	**Proposed Use**	Concrete
Sample Location	2nd main road	**Date of Sampling**	10-08-2020
		Date of Testing	11-08-2020

IS Sieve Size	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing
40.00 mm	0	0	0	100	100
20.00 mm	266	266	2.66	97.34	95 - 100
10.00 mm	4836	5102	51.02	48.98	25 - 55
4.75 mm	4228	9330	93.30	6.70	0 - 10
Pan	670	10000			

Remarks : ✓ Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT

Clients	Bruhat Bangalore Mahanagara Palike
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Consultants	Tejus Consultants, Bangalore
Contractor	Sri. P Hemanth (SOORYA CREATERS)

SIEVE ANALYSIS

Total Weight:	3000 gms			
Type of Material	Fine aggregate M sand)	Proposed Use	concrete	
Sample Location	2nd main road	Date of Sampling	10-08-2020	
		Date of Testing	11-08-2020	

IS Sieve Size	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing (Zone-II)
10.00 mm	0	0	0	100.00	100
4.75 mm	206	206	6.87	93.13	90 - 100
2.36 mm	318	524	17.47	82.53	75 - 100
1.18 mm	412	936	31.20	68.80	55 - 90
0.600 mm	488	1424	47.47	52.53	35 -59
0.300 mm	762	2186	72.87	27.13	8-30
0.150 mm	640	2826	94.20	5.80	0 - 10
Pan	174	3000			-

Remarks : ✓ Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT

Clients	BRUHAT BENGALORE MAHANAGARA PALIKE
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	Sri. P Hemanth (SOORYA CREATERS)

SPECIFIC GRAVITY AND WATER ABSORPTION

FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (M sand)	Proposed Use	concrete
Location/Source	2nd main road	Date of Sampling	10-08-2020
Period of Soaking	24 hours	Date of Testing	11-08-2020

Sl. No.	Test Property	TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.	648	678	658	
B	Weight of oven - dry sample gm.	641	670	648	
C	Weight of Pycnometer Filled with water gm	1275	1275	1275	
D	Weight of Pycnometer + sample + water gm	1682	1701	1690	
E	Bulk specific gravity $\frac{B}{(C+A-D)}$	2.660	2.659	2.667	**2.662**
G	Absorption (%) $\frac{(A-B)*100}{B}$	1.092	1.194	1.543	**1.276**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT

Clients	Bruhat Bangalore Mahanagara Palike
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Consultants	Tejus Consultants, Bangalore
Contractor	Sri. P Hemanth (SOORYA CREATERS)

SIEVE ANALYSIS

Total Weight:	3000 gms		
Type of Material	Fine aggregate M sand)	Proposed Use	concrete
Sample Location	2nd cross road	Date of Sampling	12-08-2020
		Date of Testing	13-08-2020

IS Sieve Size	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing (Zone-II)
10.00 mm	0	0	0	100.00	100
4.75 mm	214	214	7.13	92.87	90 - 100
2.36 mm	306	520	17.33	82.67	75 - 100
1.18 mm	408	928	30.93	69.07	55 - 90
0.600 mm	492	1420	47.33	52.67	35 -59
0.300 mm	762	2182	72.73	27.27	8-30
0.150 mm	634	2816	93.87	6.13	0 - 10
Pan	184	3000			-

Remarks : ✓ Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT

Clients	BRUHAT BENGALORE MAHANAGARA PALIKE
Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	Sri. P Hemanth (SOORYA CREATERS)

SPECIFIC GRAVITY AND WATER ABSORPTION

FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (M sand)	Proposed Use	concrete
Location/Source	2nd cross road	Date of Sampling	12-08-2020
Period of Soaking	24 hours	Date of Testing	13-08-2020

Sl. No.	Test Property	TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.	648	672	654	
B	Weight of oven - dry sample gm.	639	663	645	
C	Weight of Pycnometer Filled with water gm	1275	1275	1275	
D	Weight of Pycnometer + sample + water gm	1682	1698	1686	
E	Bulk specific gravity $\frac{B}{(C+A-D)}$	2.651	2.663	2.654	**2.656**
G	Absorption (%) $\frac{(A-B)*100}{B}$	1.408	1.357	1.395	**1.387**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples eceived in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used n the work.

A.E.E. (Project)

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

Test Report on Compressive Strength of Concrete Cubes

Project	Construction of CC Drains and Roads in Saripalya Village in Ward No.06
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. P Hemanth (SOORYA CREATERS)
Grade of concrete:	M30
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959
Sample Location	2nd main road @ ch.45.00m

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	12-08-2020	19-08-2020	7 days	8.752	22500	438	19.47	19.64
2	12-08-2020	19-08-2020	7 days	8.652	22500	442	19.64	
3	12-08-2020	19-08-2020	7 days	8.548	22500	446	19.82	

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.
4. The material used in the site satisfied the standard of MORTH's 5th revision and hence can be used in the work.

A.E.E.(Project)

Consultant's Representative